

AWARD FEE DETERMINATION SCORECARD

Contractor: Portage, Inc.

Contract: DE-EM0000842 / DE-DT0002936

Award Period: October 1, 2012—September 30, 2013

Basis of Evaluation: Performance and Evaluation Plan (PEMP) for Period 2

Award Fee Available: \$1,141,987 **Award Fee Earned:** \$1,096,307.52

Award Fee Area Adjectival Ratings:

Project Management	Very Good	2.1	\$109,630.75
Tailings Quantity	Excellent	18.75	\$822,230.64
Health & Safety	Very Good	3.15	\$164,446.13

The contractor met the majority of performance goals and objectives for the period.

Significant Achievements:

- Permanent liner installation
- Portage started shipping only 2 days after winter curtailment, a significant improvement over the proposed 4-day delay.
- Portage did not miss a single scheduled train during the entire performance period.
- As of September 30, 2013, Portage excavated a total of 751,428 tons

Significant Deficiencies: No significant deficiencies were identified.

The PEMP for this contract is available at: www.emcbc.doe.gov