



## Department of Energy

Idaho Operations Office  
1955 Fremont Avenue  
Idaho Falls, ID 83415

October 15, 2014

Dennis Faulk  
Environmental Protection Agency  
309 Bradley Blvd., Suite 115  
Richland, WA 99352

Daryl F. Koch, FFA/CO Manager  
Waste Management and Remediation Division  
Idaho Department of Environmental Quality  
1410 North Hilton  
Boise, ID 83706-1255

SUBJECT: Transmittal of the September 2014 Federal Facility Agreement and Consent Order  
Monthly Report (WDP-RWMC-14-022)

Dear Mr. Faulk and Mr. Koch::

In accordance with Section XVII, Reporting of the Federal Facilities Agreement and Consent Order (FFA/CO), transmitted herewith are copies of the September 2014 FFA/CO Monthly Report.

If you have any questions, please contact me at (208) 526-4392.

Sincerely,

A handwritten signature in black ink, appearing to read "Nolan R. Jensen".

Nolan R. Jensen, FFA/CO Project  
Department of Energy, Idaho Operations Office

Enclosure

cc: S. D. Lee, MFC  
C. Henvit, NR-IBO  
T. J. Dieter, CWI  
M. E. Brown, CWI  
F. Webber, CWI  
B. Meagher, CWI

UFC: 6102.RWMC.11  
Disposition Authority: ENV1-a  
WDP-RWMC-14-022

ID DISTRIBUTION:

Email to: ! DOE-ID Admin Support  
Jensen, Nolan R.  
Malmo, James A.  
Bass, W. G.  
Zimmerman, John P.

CONCURRENCE:

RECORD NOTES:

1. This letter was prepared to transmit the September 2014 FFA/CO Monthly Report to the Agencies per the FFA/CO, section 17.
2. This letter was prepared by Nolan Jensen.
3. This letter/memo closes Pegasus number N/A
4. The attached correspondence has no relation to the Naval Nuclear Propulsion Program.

N. Jensen (WDP-RWMC), J. Holt, 6-0301, October 14, 2014, O:\DOE-ID\EM-ICP\WDP\R\WMC\R\WMC Letters 2014\WDP-RWMC-14-022 Transmittal of the September 2014 FFA-CO Monthly Report.docx 

# **IDAHO CLEANUP PROJECT**



## **IDAHO NATIONAL LABORATORY FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (FFA/CO) MONTHLY REPORT**

**September 2014**

## FFA/CO Report

### SCOPE

The Department of Energy – Idaho Operations Office (DOE-ID) through their contractors have responsibility for regulation-compliant characterization, assessment, and remediation of identified release sites listed in the Idaho National Engineering and Environmental Laboratory (INEEL) *Federal Facility Agreement and Consent Order (FFA/CO)*. Planned cleanup activities include excavation, removal, treatment, stabilization, containment, long-term monitoring, and institutional controls, as required to meet regulatory commitments. Activities are structured to effectively and efficiently conduct characterization, assessment, and remediation of all Waste Area Groups (WAGs) and identified release sites listed in the FFA/CO for the Idaho National Laboratory (INL).

The environmental cleanup is structured along the following administrative units:

1. WAG 1 – Test Area North (TAN) Remediation
2. WAG 2 – Reactor Technology Complex (RTC) Remediation (formerly Test Reactor Area –[TRA])
3. WAG 3 – Idaho Nuclear Technology and Engineering Center (INTEC) Remediation
4. WAG 4 – Central Facilities Area (CFA) Remediation
5. WAG 5 – Power Burst Facility/Auxiliary Reactor Area (PBF/ARA) Remediation
6. WAG 7 – Radioactive Waste Management Complex (RWMC) Remediation
7. WAG 8 – Naval Reactors Facility (NRF)
8. WAG 9 – Materials and Fuels Complex (MFC) (formerly Argonne National Laboratory-West ANL-W)
9. WAG 6/10 – Miscellaneous Soil Areas and Groundwater and Long-term Stewardship (LTS)

### September 2014 ACCOMPLISHMENTS

- Waste received at the ICDF for the Fiscal month September 2014:
  - Solid LLW received at landfill: 1,310.19 M<sup>3</sup> (ITG cargos, tank farm weeds)
  - Liquid MLLW received at evaporation ponds: 1,040.76 gal (ER purge water)
- Continued ARP VIII waste exhumation
- Completed the ICDF semi-annual groundwater monitoring event.
- Completed the annual WAG 4 vapor port sampling event.
- The WAG 7 Vapor Vacuum Extraction and Treatment (VVET) system removed and treated approximately 134 pounds of total volatile organic compounds (TVOCs) from the vadose zone.

Note: Summary totals may not agree with the sum of unit totals due to rounding

OU 7-08 Organic Contamination in the Vadose Zone Remedial Action. Since the beginning of operations in January of 1996, the following amounts of VOCs have been removed and treated.	
<b>Total Cumulative</b>	<b>Total Current Month</b>
approximately 241,407 lb of TVOC approximately 138,223 lb of CCl <sub>4</sub>	approximately 134 lb of TVOC approximately 29 lb of CCl <sub>4</sub>
The cumulative below represents the entire volume per unit since the initiation of operations in January 1996	
<b>Cumulative</b>	<b>Current Month</b>
<b>Unit D</b>	

48,750 lb TVOC 21,450 lb CCl <sub>4</sub>	46 lb TVOC 6 lb CCl <sub>4</sub>
<b>Unit E</b>	
69,525 lb TVOC 41,404 lb CCl <sub>4</sub>	41 lb TVOC 9 lb CCl <sub>4</sub>
<b>Unit F</b>	
123,132 lb TVOC 75,369 lb CCl <sub>4</sub>	47 lb TVOC 14 lb CCl <sub>4</sub>

**FFA/CO Documents:**

- Transmitted the final Annual Groundwater Monitoring Status Report for Waste Area Group 2 for Fiscal Year 2014 to the Agencies on September 16, 2014.
- Transmitted a draft revision of the Post-Record of Decision Groundwater Monitoring and Field Sampling Plan for Operable Unit 10-08 to Agencies for review on September 17, 2014
- Transmitted the draft revised Monitoring Plan for Test Area North, Operable Unit 1-07B to the Agencies for review on September 18, 2014.

**Support Activities:**

- Performed weekday operation of the NPTF.
- Completed monthly OCVZ vapor sampling and analysis September 2, 2014.
- 100% run time for OCVZ units at WAG 7.
- Performed the Pad A quarterly inspection September 9, 2014

**ISSUES**

No issues identified for this reporting period.

**90-DAY LOOK AHEAD**

October

- Continue ICDF operations and maintenance as required.
- Receive and dispose of waste in the ICDF.
- Continue ARP facility minimum required maintenance.
- Continue ARP VIII exhumation operations.
- Complete quarterly TAN groundwater and NPTF sampling.
- Submit the final Phase 1 Interim Remedial Action Report for Operable Unit 7-13/14 Targeted Waste Retrievals (Rev 3) to the Agencies.
- Submit the draft IC/O&M Plan to the Agencies.
- Compile and report targeted waste retrieval and shipment data.
- Complete the WAG 2 annual groundwater sampling event.
- Operate NPTF during weekdays to reduce TCE concentrations.
- Continue operations and maintenance of the vapor vacuum extraction system in the Subsurface Disposal Area.
- Complete the OCVZ monthly well sampling and transmit monthly report to the Agencies.
- Complete NSI forms as necessary.

## November

- Continue ICDF operations and maintenance as required.
- Receive and dispose of waste in the ICDF.
- Continue ARP facility minimum required maintenance.
- Continue ARP VIII exhumation operations.
- Complete the WAG 7 annual groundwater sampling event.
- Complete the WAG 7 annual vadose zone sampling event.
- Submit the final IC/O&M Plan to the Agencies.
- Submit the draft field sampling plan for TRA-80 to the Agencies for review.
- Compile and report targeted waste retrieval and shipment data.
- Operate NPTF during weekdays to reduce TCE concentrations.
- Complete monthly NPTF performance sampling.
- Continue operations and maintenance of the vapor vacuum extraction system in the Subsurface Disposal Area.
- Complete the OCVZ monthly well sampling and transmit monthly report to the Agencies.
- Complete NSI forms as necessary.

## December

- Continue ICDF operations and maintenance as required.
- Receive and dispose of waste in the ICDF.
- Continue ARP facility minimum required maintenance.
- Continue ARP VIII exhumation operations.
- Complete the WAG 7 annual groundwater sampling event.
- Complete the WAG 7 annual vadose zone sampling event.
- Submit the draft revised OU 1-07B Rebound Test plan to the Agencies for review.
- Complete the ICDF semi-annual groundwater sampling event.
- Compile and report targeted waste retrieval and shipment data.
- Operate NPTF during weekdays to reduce TCE concentrations.
- Complete monthly NPTF performance sampling.
- Continue operations and maintenance of the vapor vacuum extraction system in the Subsurface Disposal Area.
- Complete the OCVZ monthly well sampling and transmit monthly report to the Agencies.
- Complete NSI forms as necessary.

## Significant activities planned to occur in FY 2014:

- Develop and maintain long-term stewardship functions - Ongoing
- Perform annual institutional controls inspections - **Complete**
- Complete Part B of the New Site Identification form for TRA-75 - **Complete**
- Complete the 10-04 Phase IV Remedial Action Report - **Complete**
- Complete the Operable Unit 10-08 Monitoring Report for Fiscal Year 2013 - **Complete**
- Complete the final revised OU 3-14, Tank Farm Soil and INTEC Groundwater, Remedial Design/Remedial Action Work Plan - **Complete**
- Complete the revised WAG 2 Groundwater Monitoring Plan - **Complete**
- Complete the ANL-65 remedial action completion report - **Complete**
- Complete the FSP for the MDA disposal crater and complete sampling - **Complete**

- Continue operation of Environmental Data Warehouse and Geographic Information Database – Ongoing.
- Perform site-wide groundwater monitoring and prepare associated reports as required by agreements - Ongoing
- Complete required well maintenance - **Complete**
- Continue the OU 1-07B rebound test – Ongoing
- Complete the FY 2013 OU 1-07B annual report - **Complete**
- Complete the Annual Groundwater Monitoring Report for WAG 2- **Complete**
- Complete the OU 3-14 Operations and Maintenance Report - **Complete**
- Complete the Annual Groundwater Monitoring Report for WAG 4 - **Complete**
- Complete the Annual INL Site-Wide Institutional Controls and Operations and Maintenance Report - **Complete**
- Continue operations and maintenance of the vapor vacuum extraction system in the Subsurface Disposal Area - Ongoing
- Complete revision to the WAG 7 vadose zone FSP - **Complete**
- Complete revision to the operable Unit 7-13/14 Operations and Maintenance Plan - **Complete**
- Complete the WAG 7 five year monitoring report - **Complete**
- Complete the annual groundwater monitoring report for WAG 7 - **Complete**
- Complete the annual soil moisture monitoring and reporting for WAG 7 - **Complete**
- Complete the OU 7-13/14 Phase 3 Remedial Design Work Plan - **Complete**