



Department of Energy

Idaho Operations Office
1955 Fremont Avenue
Idaho Falls, ID 83415

November 7, 2018

David Einan, Unit Manager
Environmental Protection Agency
825 Jadwin Avenue, Suite 210
Richland, WA 99352

Daryl F. Koch, FFA/CO Manager
Waste Management and Remediation Division
Idaho Department of Environmental Quality
1410 North Hilton
Boise, ID 83706-1222

SUBJECT: Transmittal of October 2018 Federal Facility Agreement and Consent Order Monthly Report (CLN190217)

Dear Mr. Einan and Mr. Koch:

In accordance with Section XVII, Reporting of the Federal Facilities Agreement and Consent Order (FFA/CO), transmitted herewith are copies of the October 2018 FFA/CO Monthly Report.

If you have any questions, please contact me at (208) 526-5793.

Sincerely,

A handwritten signature in black ink, appearing to read "Nolan R. Jensen".

Nolan R. Jensen, FFA/CO Project Manager
Department of Energy, Idaho Operations Office

Enclosure: INL Federal Facility Agreement and Consent Order Monthly Report

cc: S. D. Lee, MFC
C. Henvit, NR-IBO
F. P. Hughes, Fluor Idaho
M. Jewett, Fluor Idaho
B. Meagher, Fluor Idaho

ID DISTRIBUTION:

CONCURRENCE:

Email to: ! DOE-ID EDMS Correspondence (ASC)

Email to: ! Records Management

Jensen, Nolan R.

Malmo, James A.

Natoni, Christian

Watson, Will

Zimmerman, John P

RECORD NOTES:

1. This correspondence record belongs to: FY19 WDP RWMC.
2. This letter was prepared to transmit the October 2018 FFA/CO Monthly Report to the Agencies per the FFA/CO, Section 17.
3. This letter was prepared by Nolan Jensen.
4. This letter closes Zeus number: NA
5. The attached correspondence has no relation to the Naval Nuclear Propulsion Program.


N. Jensen, (WDP); J. Holt; 6-0301; November 7, 2018; O:\DOE-ID\EM-
ICP\WDP\RWMC\FY19 RWMC Letterlog\CLN190217 Transmittal of October 2018 FFA_CO
Monthly Report

IDAHO CLEANUP PROJECT



IDAHO NATIONAL LABORATORY FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (FFA/CO) MONTHLY REPORT

October 2018

FFA/CO Report

SCOPE

The Department of Energy – Idaho Operations Office (DOE-ID) through their contractors have responsibility for regulation-compliant characterization, assessment, and remediation of identified release sites listed in the Idaho National Engineering and Environmental Laboratory (INEEL) *Federal Facility Agreement and Consent Order (FFA/CO)*. Planned cleanup activities include excavation, removal, treatment, stabilization, containment, long-term monitoring, and institutional controls, as required to meet regulatory commitments. Activities are structured to effectively and efficiently conduct characterization, assessment, and remediation of all Waste Area Groups (WAGs) and identified release sites listed in the FFA/CO for the Idaho National Laboratory (INL).

The environmental cleanup is structured along the following administrative units:

1. WAG 1 – Test Area North (TAN) Remediation
2. WAG 2 – Reactor Technology Complex (RTC) Remediation (formerly Test Reactor Area –[TRA])
3. WAG 3 – Idaho Nuclear Technology and Engineering Center (INTEC) Remediation
4. WAG 4 – Central Facilities Area (CFA) Remediation
5. WAG 5 – Power Burst Facility/Auxiliary Reactor Area (PBF/ARA) Remediation
6. WAG 7 – Radioactive Waste Management Complex (RWMC) Remediation
7. WAG 8 – Naval Reactors Facility (NRF)
8. WAG 9 – Materials and Fuels Complex (MFC) (formerly Argonne National Laboratory-West ANL-W)
9. WAG 6/10 – Miscellaneous Soil Areas and Groundwater and Long-term Stewardship (LTS)

October 2018 ACCOMPLISHMENTS

- Waste received at the ICDF for the fiscal month October 2018:
 - Solid waste received at landfill: 215.55 m³
 - Liquid waste received at the evaporation ponds: 3,654 gal
- Continued ARP VIII waste exhumation.
- Continued ARP IX preparations.
- Completed WAG 3 aquifer water level measurements October 4th, 2018.
- Completed TAN quarterly sampling October 11th, 2018.
- Completed WAG 7 vadose zone sampling October 17th, 2018.
- Completed WAG 2 annual groundwater sampling October 18th, 2018.
- The WAG 7 Vapor Vacuum Extraction and Treatment (VVET) system removed and treated approximately 93 pounds of total volatile organic compounds (TVOCs) from the vadose zone during the period from October 1st, 2018 to October 21st, 2018.

Note: Summary totals may not agree with the sum of unit totals due to rounding

Organic Contamination in the Vadose Zone Remedial Action.	
Since the beginning of operations in January of 1996, the following amounts of VOCs have been removed and treated.	
Total Cumulative	Total Current Month
approximately 255,194 lb of TVOC	approximately 93 lb of TVOC
approximately 142,693 lb of CCl ₄	approximately 20 lb of CCl ₄
The cumulative below represents the entire volume per unit since the initiation of operations in January 1996	

Cumulative	Current Month
Unit D	
53,391 lb TVOC 22,640 lb CCl ₄	46 lb TVOC 5 lb CCl ₄
Unit E	
73,643 lb TVOC 42,848 lb CCl ₄	21 lb TVOC 6 lb CCl ₄
Unit F	
128,160 lb TVOC 77,205 lb CCl ₄	26 lb TVOC 9 lb CCl ₄

FFA/CO Documents:

- Submitted the draft 90% SDA Cap design to DOE for review on October 8th, 2018.

Support Activities:

- Processed 2.6 M gallons of water at NPTF.
- Continued Westbay wells rehabilitation.

ISSUES

None

90-DAY LOOK AHEAD

November

- Continue ICDF operations and maintenance as required.
- Receive and dispose of waste in the ICDF.
- Continue ARP facility minimum required maintenance.
- Continue ARP VIII exhumation operations.
- Compile and report targeted waste retrieval and shipment data.
- Maintain CERCLA data management systems.
- Complete TAN monthly sampling.
- Complete an ISB injection at TAN.
- Continue operations and maintenance of the New Pump and Treat Facility at TAN.
- Continue operations and maintenance of the vapor vacuum extraction system in the Subsurface Disposal Area.
- Complete the OCVZ monthly well sampling and transmit monthly report to the Agencies.
- Complete NSI forms as necessary.

December

- Continue ICDF operations and maintenance as required.
- Receive and dispose of waste in the ICDF.
- Continue ARP facility minimum required maintenance.
- Continue ARP VIII exhumation operations.
- Compile and report targeted waste retrieval and shipment data.
- Maintain CERCLA data management systems.
- Complete TAN monthly sampling.

- Agencies review of the draft 90% design for the SDA cap.
- Perform Pad A quarterly inspection.
- Continue operations and maintenance of the New Pump and Treat Facility at TAN.
- Continue operations and maintenance of the vapor vacuum extraction system in the Subsurface Disposal Area.
- Complete the OCVZ monthly well sampling and transmit monthly report to the Agencies.
- Complete NSI forms as necessary.

January

- Continue ICDF operations and maintenance as required.
- Receive and dispose of waste in the ICDF.
- Continue ARP facility minimum required maintenance.
- Continue ARP VIII exhumation operations.
- Compile and report targeted waste retrieval and shipment data.
- Maintain CERCLA data management systems.
- Complete TAN quarterly sampling.
- Agencies review of the draft 90% design for the SDA cap.
- Continue operations and maintenance of the New Pump and Treat Facility at TAN.
- Continue operations and maintenance of the vapor vacuum extraction system in the Subsurface Disposal Area.
- Complete the OCVZ monthly well sampling and transmit monthly report to the Agencies.
- Complete NSI forms as necessary.

Significant activities planned to occur in FY 2019:

- Perform annual institutional controls inspections.
- Continue operation of Environmental Data Warehouse and GIS Database.
- Perform site-wide groundwater monitoring as required by field sampling plans.
- Complete the FY 2018 OU 1-07B Annual Report.
- Complete the Annual Groundwater Monitoring Report for WAG 2.
- Complete remediation of site CPP-142.
- Complete the FY 2018 OU 3-14 Operations and Maintenance Report.
- Complete the Annual Groundwater Monitoring Report for WAG 4.
- Complete annual letter report for OU 7-13/14 Operations and Maintenance.
- Complete the annual WAG 10 Annual Groundwater Monitoring Report.
- Complete the annual groundwater monitoring report for WAG 7.
- Complete the annual soil moisture monitoring and reporting for WAG 7.
- Complete the Westbay wells rehabilitation.
- Complete CERCLA O&M site inspections.
- Complete ISB injections at TAN.
- Complete the FY 2018 Annual INL Site-Wide Institutional Controls and Operations and Maintenance Report.
- Complete Part B determinations for sites PBF-39, TRA-83 and TRA-84.
- Complete the SDA cap design.