N

EXIST. CONC. PAD TO REMAIN

EXIST. GROUND WIRE 2"x 30"x 3" BELOW GRADE. EXISTING 5/8"ø GROUND ROD

SEE DWG 303-974-E40 FOR ELECT. DET.

BY BLDR

20'-0"

DIM. BY BLDR SEE SEC. C 551

NEW GROUNDWIRE TO BE GROUND NEW BUILDING AND TIE INTO EXISTING GROUND WIRE SEE DWG E40

EXISTING GROUND WIRE

NEW ADDITION

6" CONCRETE FLOOR SLAB - 6

REINF. 6-6/10x10 W.W.W. MESH

EXIST. LOWER DUCT TO REMAIN

COMPUTER ROOM

EXIST. UPPER DUCT TO REMAIN

EXIST. LOWER DUCT TO REMAIN

RAMP UP

BUILDER SHALL SEE THIS DIMENSION

THE NORTH FACE OF NEW ADDITION SHALL MATCH THE NORTH FACE OF THE COMPUTER ROOM.

6'-0"

8'-0"

REACTIVE LEAF

SLOPE 1/4" PER FT.

ACTIVE LEAF

FINISHED FLOOR ELEV. TO MATCH EXISTING

EXIST. P.I.P.

EXIST. BLOCK WALL

12'-0"

NEW TEMPORARY GUY WIRE & ANCHOR.

SEE CONTROL ROOM EXPANSION

FOR DIM. SEE DET. C DWG. 551

26'-8"

PLAN

1/4"=1'-0"

LEGEND

= EXISTING

= NEW

NOTES

1 — ④ — EXISTING DUCTWORK 30"-13 UPPER & 30"-14 LOWER TO BE MOVED 1'-6" TO THE WEST. BUILDER SHALL VERIFY THE EXISTING DIMENSIONS AND FABRICATE NEW PIECES TO MATCH EXISTING.

2 — ② — BUILDER SHALL INSERT 1'-6" FILLER PIECES. FILLER PIECE SHALL BE GALV. & A MINIMUM OF 22 GAGE. PROVIDE 1" INTERNAL INSULATION OF 3 #/CU. FOOT FIBER GLASS COATED DUCT LINER INSULATION. FOR SEAMS SEE STANDARD DRAWING 300-MISC.-M6.

3 — ③ — EXISTING CONCRETE FOOTINGS AND STRUCTURAL SUPPORTS FOR EXISTING DUCTWORK TO BE REMOVED. DUCTWORK IN NEW POSITION SHALL BE SUPPORTED FROM THE ROOF PURLINS. THE BUILDER SHALL NOT SHUT DOWN THE PRESENT AIR CONDITIONING SYSTEM UNTIL NORTH AMERICAN HAS INSTALLED TEMPORARY AIR CONDITIONING UNITS IN THE WEST WALL OF THE EXISTING COMPUTER ROOM. THE BUILDER SHALL MAKE EVERY EFFORT TO MINIMIZE THE PRESENT AIR CONDITIONING SHUT DOWN TIME.

4 — ④ — REMOVE EXISTING DOWNSPOUT. SEAL WELD A MIN. 20 GAGE GALV. CLOSURE PC IN EXISTING ROOF GUTTER AT THIS END OF EXISTING BUILDING.

5 — ⑤ — EXISTING GUY WIRE TO BE REMOVED. THIS GUY WIRE SHALL NOT BE REMOVED PRIOR TO THE INSTALLATION OF A NEW GUY WIRE AS INDICATED. SEE ⑤.

6 — ⑥ — PAIR 2'-0" x 7'-0" FLUSH PANEL HOLLOW METAL DOORS, WITH BOTTOM LOUVRES. PROVIDE ASTRAGAL STRIP, MIN. 1/8" THICK BY 2½" WIDE, FULL LENGTH OF DOOR. METAL STRIP TO BE AFFIXED BY BOLTS OR RIVETS. PROVIDE EMERGENCY EXIT LOCK "SAFETY ALARM LOCK MODEL NO. 11" AS SUPPLIED BY DOOR CONTROLS, INC. & DISTRIBUTED BY LOCK HARDWARE AND SUPPLY COMPANY, 815 E. WASHINGTON BLVD. L.A. LOCK SHALL HAVE 6 PIN TUMBLER KEY OPERATED BOTH SIDES, DELMETE CORE. DIRECT FROM SUPPLIER TO NORTH AMERICAN. LOCK & KEY DEPT., 8900 DE SOTO AVE., CANOGA PARK. PROVIDE RAISED METAL THRESHOLD & NEOPRENE WEATHERSTRIPPING AT HEAD, JAMB, SILL, & ASTRAGAL STRIP. PROVIDE DOOR CLOSER FOR ACTIVE LEAF, DOOR HOLDERS FOR EACH LEAF, AND A CHAIN & EYE BOLT FOR THE INACTIVE LEAF.

7 — ⑦ — NEW MINIMUM 6" ø GALVANIZED 20 GA GUTTER, DOWNSPOUT, & CONCRETE SPLASH BLOCK.

8 — ⑧ — EXISTING CONC. DOOR STOOP TO BE RELOCATED. EXISTING DOOR TO REMAIN.

NOTES CONTINUED

9 — THE BUILDER SHALL PROVIDE FIRE PROTECTION IN ACCORDANCE WITH SECTION 2.08 OF THE SPECIFICATIONS.

10 — THE BUILDER SHALL NOT PLACE ANY CONCRETE UNTIL HE HAS THE APPROVED PLANS OF THE PRE FAB BUILDING WHICH GIVE ALL DIMENSIONS, AND ANCHOR BOLT LOCATION, SIZE, AND SPACING.

11 — LOADS TO BE AS GIVEN LATEST EDITION OF U.B.C. DOOR HEADER & FRAMES TO INCLUDE AN EXTRA 10 P.S.F. DEAD LOAD ALLOWANCE FOR EITHER SUSPENDED CEILING & MECHANICAL EQUIP. LOADS.

12 — ⑫ — PROVIDE AN INSPECTION TEST VALVE TO BE LOCATED TO INSPECT NEW PIPING OUTSIDE THE BUILDING FROM ITS ORIGIN LOCATED AT THE "D" LINE. INSTALLATION SHALL BE SUBJECT TO THE APPROVAL OF THE BUILDER'S REPRESENTATIVE & THE BUILDER'S FIRE INSURANCE UNDERWRITERS INSPECTOR.

13 — ⑬ — THE BUILDER SHALL SUBMIT TO CALIFORNIA WATER TANK DESIGN AS PER [illegible] SPECIFICATIONS THE CITY LIMITS OF CULVER CITY, CALIF. [illegible] DATED JUNE 1, 1964, WITH ALL AS MODIFIED BY KIDDER SCOTT, U.B.C. [illegible]

REVISIONS

SYM	DESCRIPTION	DATE	APPROVED

P.E.W.R. 12218

ATOMICS INTERNATIONAL
A DIVISION OF NORTH AMERICAN AVIATION, INC.
8900 DE SOTO AVENUE, CANOGA PARK, CALIF.

SANTA SUSANA FACILITY - BLDG. 07A
STORAGE AREA ADDITION
PLAN

SIZE	CODE IDENT. NO.	DWG. NO.
D		303-07A-550

SCALE: AS NOTED | SHEET NO. OF

REDUCED DRAWING