WEMS
Wastren-EnergX Mission Support, LLC

P.O. Box 307 • Piketon, OH 45661

DOE Contract No. DE-CI0000004
OP-14-010
November 11, 2014

Mr. Johnny Reising, Infrastructure Project Manager
Portsmouth/Paducah Project Office
U.S. Department of Energy
P.O. Box 700
Piketon, OH 45661

DOE Contract DE-C10000004: PORTS Site Snow Removal/Ice Control Plan – 2013/2014, Rev. 5

Dear Mr. Reising:

Please find attached the revised plan for snow removal and ice control in emergency and non-emergency situations.

If you have any questions, please contact Tony Canterbury, WEMS Facility Support Service Manager, at (740) 897-2611.

Sincerely,

Damon A. Detillion
Project Manager
Wastren-EnergX Mission Support, LLC

DAD:TC:ps

Attachment

c: Mark Anglemyer, WEMS
Kip Archer, WEMS
Dick Armstrong, FBP
Mark Barnett, WEMS
Bob Brewster, DKM
Tony Canterbury, WEMS
Dennis Carr, FBP
Bob Chancey, FBP
Jimmie Conn, FBP
Rick Coriell, WEMS
Bryan Davis, DOE/PPPO
Hollie Eichenlaub, FBP
Phil Frump, WEMS
Charlie Gates, BWCS
Rick Ginther, FBP
Fred Hughes, FBP
Barry Ko, FBP
Dennis Martin, DKM
Steve May, PSS
Matt Miller, WEMS
Dan Minter, BWCS
Nick Moore, WEMS
Phil Moore, WEMS
Kevin Napper, FBP
Chris Ondera, WEMS
Chuck Paynter, FBP
Mark Pelfrey, WEMS
Chuck Reed, ACP
Bill Setty, FBP
Jack Snyder, FBP
Jim Thomson, FBP
Corey Tieman, WEMS
Jack Tully, FBP
Matt Vick, DOE/PPPO
Tim Warren, BWCS
Greg Wilkett, FBP
Ken Whittle, FBP
Marcella Wolfe, DOE/PPPO
Gary Workman, ACP
Plant Shift Superintendent
File – DOE Receptionist
File - ETS
File – RMDC-RC

WEMS

Wastren-EnergX Mission Support, LLC

Snow Removal and Ice Control Plan for the Facility Support Services Contract at the Portsmouth Gaseous Diffusion Plant Piketon, Ohio

FSS/PORTS-452/R5

Date Issued - November 2014

CONCURRENCE: _____ **DATE:** 11/11/14
Dennis Carr,
FBP Program Manager

APPROVAL: _____ **DATE:** 11-10-2014
Damon A. Detillion,
WEMS Project Manager

APPROVAL: _____ **DATE:** 11-11-14
Matthew Miller,
WEMS ESH&Q and Training Program Manager

CONCURRENCE: _____ **DATE:** 11/11/14
Barry Ko,
FBP Occupational Safety and Heath Manager

POINT OF CONTACT: _____ **DATE:** 11/11/14
Tony Canterbury,
FSS Department Manager

WEMS

Wastren-EnergX Mission Support, LLC

FSS/PORTS-452/R5

Snow Removal and Ice Control Plan for the Facility Support Services Contract at the Portsmouth Gaseous Diffusion Plant Piketon, Ohio

Date Issued – November 2014

Prepared for the
U.S. Department of Energy
Portsmouth/Paducah Project Office

Wastren-EnergX Mission Support LLC,
managing Facility Support Services
at the Portsmouth Gaseous Diffusion Plant
under contract DE-CI0000004
for the
U.S. DEPARTMENT OF ENERGY

CONTENTS

ACRONYMS v

1 PURPOSE 1

2 GENERAL 1

ATTACHMENT A: TRUCK NO. 1 ROUTE 5

ATTACHMENT B: TRUCK NO. 2 ROUTE 7

ATTACHMENT C: PLANT SITE AREAS 8

ATTACHMENT D: FBP PRIORITY NO. 1 SNOW EMERGENCY,IMMEDIATE WALKWAY AREAS FOR EMPLOYEE SITE INGRESS AND EGRESS SAFETY 13

ACRONYMS

ACP	American Centrifuge Plant
BWCS	Babcock & Wilcox Conversion Services
DOE	U.S. Department of Energy
FBP	Fluor-B&W Portsmouth LLC
FSS	Facility Support Services
ICS	Incident Command System
PORTS	Portsmouth Gaseous Diffusion Plant
PSS	Plant Shift Superintendent
WEMS	Wastren-EnergX Mission Support, LLC

1 PURPOSE

The purpose of this plan is to describe the snow removal and ice control in emergency and non-emergency situations at the Portsmouth Gaseous Diffusion Plant (PORTS). This plan has been coordinated among American Centrifuge Plant (ACP), Fluor-B&W Portsmouth LLC (FBP), Wastren-EnergX Mission Support, LLC (WEMS), Babcock & Wilcox Conversion Services (BWCS), and the U.S. Department of Energy (DOE) personnel. This plan supersedes any previous plan.

2 GENERAL

The personnel listed in items 1 through 4 below are responsible for implementing snow removal activities. The Plant Shift Superintendent (PSS) on duty shall implement the Incident Command System, (ICS) under the Emergency Management FBP-EM-PRO-00016 procedure as deemed necessary to acquire additional support for snow and ice removal emergencies, which may result in critical site safety conditions and immediate safety hazards. The PSS, with support from these groups, will determine the appropriate time to request personnel to report and implement the requirements of this plan.

Approximately 200 five-gallon containers of ice melt or salt are distributed throughout the plant (except BWCS areas and ACP leased areas), near walkways and building doors. These containers may also be placed at other specific locations where conditions pose danger to personnel, as requested and pending availability. Any person witnessing ice/snow on walkway areas may spread salt on those areas. WEMS will check and ensure emergency buckets are re-filled as needed.

NOTE: These buckets are not for large areas, such as parking lots. They are to be used on sidewalks, steps, or building entrances and to be returned to their location after use. Any employee who sees an area that can be immediately treated by utilizing these buckets, is authorized to do so.

1. ACP personnel are responsible for snow removal within the ACP leased areas, including the streets, parking lots, driveways, sidewalks, and entryways.

   The total area is bounded by the following:

   - Perimeter Road between Jersey Bouncers
   - Perimeter Road and Stockton Street Intersection
   - Perimeter Road and the X-2207F Access Road Intersection
   - X-1107DV Portal
   - West side of the X-1107BV Portal
   - East side of the X-1107BP, Hewes Street, and Falcon Avenue
   - Parking Lot and driveway around XT-801
   - X-206J Perimeter

   The individuals to contact at ACP for snow removal are:

Chuck Reed (Primary)	(W) 4546	(C) 970-1095	(H) 289-3169
Dennis Martin	(W) 289-3006	(C) 835-1762	(H) 289-2389
Bob Brewster	(W) 289-3006	(C) 222-9050	(H) 493-3933

2. WEMS Maintenance is responsible for all snow/ice removal areas on site, except those listed for ACP, BWCS, and FBP project sites. The individuals to contact at WEMS for snow removal are:

Mark Anglemyer (Supervisor)	(W) 2235	(P) 289-0844	(C) 977-8184	(H) 493-2005
Mark Barnett (Supervisor)	(W) 2235		(C) 835-6961	(H) 988-1420
Tony Canterbury (FSS Manager)	(W) 2611		(C) 977-8201	(H) 947-2387
Phil Moore (Facility Manager)	(W) 3528		(C) 977-8198	(H) 858-9833

3. BWCS Personnel are responsible for snow removal within the BWCS areas, excluding the streets and parking lot on the Northwest area of the facility. The individual to contact for other areas of the facility is:

Tim Warren	(W) 740- 289-0420	(C) 740-497-0319
On-duty Facility Manager		(C) 740-835-6559

4. FBP Facility Managers are responsible for inspecting their areas and requesting snow removal for their areas through the WEMS Labor crew.

   Project Supervisors are responsible for inspecting construction and other project areas and implementing snow removal through the respective FBP labor crews or project staff.

   (C) Cell phone number
   (H) Home phone number
   (P) Pager number
   (W) Work or Extension phone number

5. WEMS Service Workers and their backups will perform snow removal and ice control on all PORTS site roads and parking areas, as indicated on the priority lists (see attachments).

6. WEMS Maintenance Mechanics will be used to load salt in WEMS salt trucks with a frontend loader.

7. WEMS Service Workers or backups will clean sidewalks, pads, stairs, and ramps, with tools and equipment normally used by that classification as indicated on the priority list (see attachments).

8. Ice melt or salt will be applied to sidewalks, pads, stairs, and ramps, except where stated otherwise in this plan.

9. WEMS Mechanics are to be available to support equipment repairs as needed for all snow removal duties described in this plan.

10. WEMS Supervisor that is onsite will ensure that WEMS personnel listed above are on site to support the following snow removal plan.

NOTE

Areas reported as safety concerns to the Safety Department and/or PSS office will be assessed and if the area or areas are determined to be an immediate safety hazard, the PSS or Safety Representative will notify the WEMS FSS Manager to change priorities. The PSS/Incident Commander may change priorities at any time due to an emergency and/or incident command condition.

11. Priority areas for snow removal depend on the time of day, wind conditions, temperature, amount of accumulation, and anticipated accumulation forecast. The snow removal plan will be followed as closely as practical; any deviations will be at the discretion of the WEMS maintenance personnel in charge. When temperature fluctuations result in freezing and refreezing conditions, an evaluation will be made of highly traveled walkways to determine if additional treatment actions are necessary. With all these circumstances in mind, the general area and equipment priorities are as listed in the attachments.

    In addition, based on the above conditions and potential limited personnel availability, the high priority areas in Attachment D shall be attended to first and foremost. All other areas shall be attended to after these high priority areas are completed.

    The PSS on duty always has the authority to implement the ICS under the Emergency Management FBP-EM-PRO-00016 procedure to acquire additional support for snow and ice removal emergencies which may result in critical site safety conditions and immediate safety hazards.

12. Snow removal in the X-530 switchyard is to be accomplished by mechanical means and using only sand or fine gravel, **NO** salt or melting compounds are to be used.

13. Parking lots and walkways have the highest priority because of slips/falls on ice and snow. These areas will be cleaned and treated as soon as possible to permit access to the portals and may require areas to be barricaded to allow appropriate snow removal and salt application equipment to be used. This action will be performed in all parking areas listed in Attachments A, B, C, and D of this plan as time permits. This action will be directed by the WEMS Supervisor in charge of the snow removal efforts.

    The parking lots can be closed off to traffic if the need arises and conditions warrant this action for the safety of snow removal personnel. WEMS supervisors are to contact the PSS for these requests.

14. Snow and ice will be removed from areas not listed in the attachments of this plan, which would stop operational and related support functions, when reported to the control person(s) listed in items one through four, for each area of responsibility.

15. Areas surfaced with chip & seal cover will not normally be plowed, but will be treated with salt or ice melt. Currently, the areas are the X-151 Parking Lot and the Patrol Rd between the X-151 MAC portal (X-108S) and X-157.

    When conditions dictate, plowing in these areas will be carefully performed under the oversight of the WEMS supervisor.

ATTACHMENT A

A.1 TRUCK NO. 1 ROUTE

Plow as needed and spread salt in areas listed below as necessary to reduce freezing. (Communicate with Truck No. 2).

- Proceed from the parked location to the D-Vehicle Portal (7:00am to 5:00 pm); other than these hours, proceed to the X-108A Drive Gate.

- Proceed to the West Access Road, past the Ohio Valley Electric Company (OVEC), clean and salt the other side of West Access Portal and return to Perimeter Road.

- Turn right onto Perimeter Road to the intersection with the access road to EV-1107 Portal. Turn around and proceed North on Perimeter Road to the traffic light and turn right onto "B" Road and proceed up to the DUF-6 Main Drive Gate (DUF-6 gate #1), then returning and clearing the DUF-6 Parking Lot (X-1100) returning north back out "B" Road. Proceeding straight across the main truck access road to the old "B" road or the Cylinder Hall Road to the Cylinder Yard Gate, return east to the Main Truck Access Road to the X-2207D Parking Lot C Portal Parking Lot (X-206E), C-Portal (X-108E) Drive Gate, and the D-V Portal. Proceed up to the DUF-6 East Drive Gate (DUF-6 gate # 10) and then proceed to the east end of the construction road to the X-1200 trailer complex clearing the parking and entrances and exits).

NOTE: During construction work on X-108E Portal, the temporary portal will be plowed and salted.

NOTE: An optional path that may need attention is the Construction Road running from the D-V Portal to Perimeter Road and back to the truck access road. Also, clean and salt the road leading to the X-6619 Sewage Treatment Facility.

- Turn around and go back down the Truck Access Road to Perimeter Road, turn right and go North on Perimeter Road to the North Access Road, clean and salt to the North Access Portal and if North Access portal is open, continue all the way to plant boundary. Return to Perimeter Road, turn left, and then an immediate left and salt the X-611 Entrance Drive to the Water Treatment Building, return to Perimeter Road and continue East.

- Turn left onto East Access Road, clean and salt McCorkle Road, and proceed to Fog Road, clean and salt Fog Road and X-624 turnout to front entrance of X-624, and return to Perimeter Road.

NOTE: If North Access portal is not open, proceed to North Access Road by way of Fog Road and clear North Access from portal to plant boundary gates and return to East Access by way of Fog Road.

- Turn left and continue to Southwest Access Road, clean to old US Route 23 and return to Perimeter Road then continue. Turn right on South Access Road, turn around and

return to Perimeter Road and turn right on Perimeter Road and clean the west bound lane all the way back to the West Access Road at the stop light.

- Repeat the above path, cleaning additional areas listed below, not already completed:

  All Portal Access Roads, Parking Lots. "B" Road, Construction Road, Booster Station Pump Road, H Lot Portal, 611 Access Road, X-108A Main Drive Gate, Hewes Street, and X-2207A Parking Lot.

NOTE: Any plowing of the X-151 Parking Lot will be carefully controlled by the WEMS Supervisor to ensure the surface is not damage.

- Once outside roads are satisfactory, enter back into a drive gate and continue plowing or spreading salt in needed areas.

- The following areas will be cleaned as directed:

  X-6609 - Well field (as directed).

  X-608 - Well field and pump house (as directed).

ATTACHMENT B

B.1 TRUCK NO. 2 ROUTE

Plow as needed and spread salt in areas listed below as necessary to reduce freezing. (Communicate with Truck No. 1).

- Proceed from the parked location to the Interconnecting Portal up to Falcon Avenue.

- Travel through the Interconnecting Portal and clean and salt the following:

  - * X-300 Emergency Response Parking Area next to the X-300 Carport,
  - * X-300 Parking Area while in the area, and
  - X-104 Parking Areas.

- * Proceed to X-108A Drive Gate and clear snow to Perimeter Road and turn right, go south to Hewes St. and turn right, travel to the X-2207A Parking Lot.

- * Clean X-2207A Parking Lot, including access and egress to the X-1107BP Portal, Access Road to X-622, and road access to the X-1000 Building, X-1000 South Road entrance and parking lot.

- Proceed through X-1107AV Portal, cleaning the portal and west end of Hewes St. down to and including X-1000 South Parking Lot and its access road.

NOTE: Resources may be brought in prior to normal shift start when anticipating snow/ice before normal work start of "O" Shift.

- * Return to Hewes St. and continue to Perimeter Road and turn left, and go to main drive gate entrance and clean the X-206 A&B Parking Lots including access and egress to the areas. Return to an open drive gate, enter the plant, and start cleaning and salting the following inside roads and lots:

  — Inside roads, including Pike, Scioto, 20th, etc., plowing East, West, North, and South.

  — X-670, the road around the facility and access doors.

  — X-342 and X-344 - roads and parking areas.

  — X-343 driveway and parking area and path to the North side of the facility at the high bay door opening.

  — X-720 - around the building and parking areas (East, South, West, and North).

  — X-700 - north entrance to Rad Lab.

  — X-710 - parking areas (east, west, and north).

  — X-640-1, X-6644, and X-626 Pump Houses.

*** "High Priority – Emergency Response Areas"**

— Perimeter around and access roads to X-745F, and G Cylinder Lots as time permits or upon request.

— Clean and salt access to X-747K (formerly X-533) and working area within.

Secondary Truck Priorities as needed or when called.

Plow inside Patrol Road [except between X-151 MAC Portal (X108S) and X-157] by making one pass rolling snow away from the fence.

Roads and parking lots not identified will be cleared on request and at the direction of the FSS Department Manager or the PSS.

ATTACHMENT C

Tractors and Ventracs or Hustlers & Kubotas (with Hand Salt Spreaders), and Shovels or Blowers [Front-end loaders and Skid-Steer may be used to move large volumes of snow]

C.1 AREA NO. 1

Clean and salt the following:

- * X-206A and X-206B – including walkway paths to and around the X-108A and X-108B Portals.
- X-1007 - in front of doors, on walkways and/or ramps.
- XT-847 - west side steps, walkways, and drive in ramp.

C.2 AREA NO. 2

Clean and salt the following:

- X-108A Portal to the XT-104B, XT-104C, X-104, X-104A, X-104 Garage (V100), X-750, X-710 and X-540 Facilities.
- X-300 - walkways, entrances, and all areas north and south of the facility.
- X-300A - walkway and entrance to the doors and to X-300.
- X-206K – new parking area (formerly X-103 location) and walkway.
- X-109E - Monitoring Station (adjacent to X-206K) walkways and entrance.
- X-104, X-750, X-710, X-300, and X-540 - sidewalks and entrances.

C.3 AREA NO. 3

Clean and salt the following:

- X-108B Portal on Knox Avenue - walkways and parking areas.
- X-741 and X-742 - walkways, steps and/or ramps, and parking area.
- * X-720 - pathways to and in front of all doors, on walkways, and ramps all around the building.
- X-720T Trailers – walkways, stairs, decks, and parking areas.

*** "High Priority – Emergency Response Areas"**

- X-700 - pathways to and in front of doors, on walkways, and ramps on the North end. (Including ramp on NW side).

- X-705 - clean pathways to and in front of all doors, on walkways and ramps all around the building. Parking Area. NOTE: Pro-Force Officers check doors through their shifts.

- X-109B Monitoring Station (east of X-720 by X-744L warehouse, by Security Fence).

- X-744J and X-744H (Warehouses 17 and 18) - in front of all doors, entrances, and walkways.

- X-743 – access road (Monroe Ave) walkways and/or ramps.

  NOTE: Ensure rope boundaries are put back in place after completing X-743 area.

- X-690 (new boiler units) – access to and around units, and walkways.

- X-670 and X-675 - around all doors, walkways, ramps, and driveways (North, East, and South).

- X-626 Pump House – in front of all doors and walkways.

- X-102 Trailer (X-104D) – walkways and entrances and area around the ConEx box.

C.4 AREA NO. 4

Clean and salt (except inside X-530 switchyard)the following:

- H-Portal sidewalk to the X-333 walkways and Door-11 entrance.

- H-Portal sidewalk to the X-330 Tails area including walkways and entrance (steps and porch) and walkway to Door-1.

- X-330 Door-2 walkway across LAW pad to LAW (including steps).

- H-Portal sidewalk leading to X-342 and X-344 including building entrances, crane paths, LUCA, and in front of all doors and walkways.

- Perimeter around and access road to X-745B Cylinder lot south of X-342 and X-344.

- * X-640-1 - Fire Water Pump House, the X-533H Monitoring Station Trailer, and in front of all doors and walkways.

- X-333 – Doors 1, 2, 4, 9, and 10, including driveways, parking areas, smoking areas, and Law Pad walkway to X-330.

- X-533 southwest area parking (access road from X-108H Portal).

*** "High Priority – Emergency Response Areas"**

- X-330 – Doors 1, 2, 3, 6, 8, and 10, including driveways, parking areas, and smoking area.
- X-330 – Walkway from south end of track alley (Loading Dock 11) to C-lot.
- X-530H – (formerly X109A, south of X-530) driveway and parking area.
- X-530 Switch House - in front of all doors and walkways.
- X-530 Switchyard track alley and path to nitrogen bottles and around electrical office (X-530T1) and shop (X-530C), and doors leading to valve vaults.

NOTE: Use of chemicals and salts are NOT permitted.

NOTE: If a path is needed before snow/ice has been removed, contact Grounds Maintenance Supervisor for immediate action to assist by applying sand or grit to pathway for Nitrogen bottle change.

C.5 AREA NO. 5

Clean and salt the following:

- X-108A Portal outside and to the parking lots (clean handicap areas).
- X-108B Portal outside and to the parking lots (clean handicap areas).

Clean and treat with liquid de-icer, ice melt, or salt (on aluminum steps and ramps) and salt (on walkways and parking lots):

- X-152 Trailer steps, ramps, and walkways.X-152 A Medical Facility.
- X-151 Trailer steps, ramps, walkways, and parking lot (no motorized plows on parking lot).

NOTE: Any plowing of the X-151 Parking Lot will be carefully controlled by the WEMS Supervisor to ensure the surface is not damaged.

- Outside of C Portal (x-108E) and walkways to the parking area.
- C-Lot (X-106E) left over snow/ice following truck route.

C.6 AREA NO. 6

Clean and salt the following:

*** "High Priority – Emergency Response Areas"**

- * All walkways and entrances into the X-1000 Building and the X-1000 T1 Trailer from the X-1107BP Portal.

- **NOTE:** Snow throwers/blowers or shovels will be used on sidewalks in this area, plows will normally not be used.

- X-6619 and X-6614E in front of doors on walkways and ramps.

- H Portal outside and to the parking lot on walkways.

- H-Lot (X-206H) left over snow/ice following truck route.

- X-735A - parking area and entrance.

- X-752 - roadway, parking lot area, walkways, and trailer steps and container handling area.

- X-622 - entrance and parking area.

- X-611 and X-611E Chlorine Building – in front of doors, on walkways, ramps, steps, and parking areas. **NOTE:** Salt and snow melt shall not be used on walkways adjacent to the treatment basins where the runoff can enter the treatment flow.

- Access Roads to Holding Ponds.

C.7 AREA NO. 7

Clean and salt the following:

- WEMS Shipping and Receiving and Stores - loading area and walkways.

- X-720 RMDC vault loading - area and walkways.

- X-700 Shop Area - south and west entrances and parking areas, NW Pedestrian Door (just east of north rollup door), and walkways around converters on west side.

- X-157 Trailer Steps, parking areas, and walkways.

  NOTE: Liquid de-icer may be used on aluminum steps and ramps.

- X-623 and X-627 - entrance and parking areas.

- * Former ARRA trailers at the X-744Y, X-633, X-760, and X-533 - gravel roads into areas and parking areas.

- * Walkways and steps to all former ARRA trailers.

*** "High Priority – Emergency Response Areas"**

- X-345 - entrance and walkways, including around storage boxes (for Pro-Force inspections).

- X-344/X-342 - driveway and sidewalks.

- Salt walk path from MAC portal (X108S) at X-151 to X-157 (portion of Patrol Road).

  NOTE: Any plowing of this walk path will be carefully controlled by the WEMS Supervisor to ensure the surface is not damaged.

C.8. AREA NO. 8

Clean and salt the following:

- Walkways around X-108E Portal and X-108E-M1& M2 MAC Portals, and walkways from the portals to X-326 and X-330.

- X-326 – Door 6 and Door 4 entrances, in front of doors and walkways, including driveways, parking areas, and smoking areas.

- Ramps, steps, decks, and walkways around the new locker room trailers (X-158A), north of X-326. Liquid de-icer or ice melt may be used in lieu of salt.

ATTACHMENT D

FBP Priority # 1 Snow Emergency, Immediate Walkway Areas for Employee Site Ingress and Egress Safety

NOTE: After completion, normal snow/ice removal will continue.

Tractors and Ventracs or Hustlers & Kabotas (with walk-behind salt spreaders), and snow blowers.

NOTE: Front-end loaders and skid-steer may be used to move large volumes of snow.

AREA NO.1

- X-206A, X-206B, X-206E, X-206H, and X-2207A Parking Lots.

AREA NO.2

- X-152A Medical – clean west and east doors and ramp.
- X-157 Trailers - clean pathways from east entrance doors to east parking lot and continue to the MAC Portal by the X-151 Trailers.
- X-151 Trailers – clean pathways from east entrance doors to east parking lot and to the north MAC Portal. Continue from north MAC Portal to X-744Y and X-157 Trailer Walkway (no plowing of chip and seal surfaces).
- X-152 Trailers – clean pathways from east entrance doors and west entrance doors to north main parking (include pathways around X-152E & F).
- X-206A and X-206B Walkways to X-108A.

AREA NO.3

- X-108A Portal - clean sidewalks along 10th Street to X-710 North door and to X-206 A&B Parking Lots.
- X-104 Areas – clean sidewalk from south main door to 10th Street.
- X-104 B &C – clean walkway from north doors to 10th Street.
- Monitoring Stations No. 1 - X-670 Dry Air Plant, No. 2 - X-109E (N.E. X-300), No. 3 - X-109B (S. X-744H), No. 4 - X-533 H (W X-640), No. 6 X-108E (C Portal), and No. 7 – (X-1007 Fire Station) – clear entrances to street walkways.

- X-300 - clean sidewalks from east porch, north to X-300B and south to 10th Street.
- X-300A - clean walkway from north door to X-300B.
- X-710 – clean walkway from north entrance door to 10th Street.
- X-102 Trailers – clean walkways to entrances to each trailer.
- X-540 – clean from east door to 7th Street and continue on Mahoning Avenue to 10th Street.
- X-670/X-690 – clean pathway between facilities and to corner of 7th Street and Mahoning Avenue.

AREA NO.4

- X108B Portal - clean walkway to X-720 Southeast Dock Entrance and east pedestrian door; continue to 12th Street, and to the X-206A Parking Lot. Clean walkway from X-720 Northeast Pedestrian Door to 16th Street.
- X-720 – (see X-108B), also clean sidewalks on south end by RMDC.
- X-721 – clear from north doors to X-700/X-705 Center Pathway.
- X700 – clean pathway from south doors to 16th Street.
- X705 - clean pathways from east pedestrian doors to X-700.
- X-750 – clean area from south door (gas pump area) to 10th Street.
- X-627 – clear pathway from north door to parking area and ramp from south rollup door to tanker parking.
- X-744Y Trailers – clean from entrances to parking area.
- X-623 – clean main door on north side to parking area.
- X-744G – Clear South entrance to the X-744Y Pathway.
- X-345 – Clean main entrance to parking area.

AREA NO. 5

- X-108H Portal - clean sidewalks to 20th Street to the X-330 and X-333 and to X-342 east side and to X-206H Parking Lot.
- X-342/X-344- clean pathways from east side of X-342 to X-344 high bay and X-344 North Entrance.

- X-343 – clean pathway from West Door to West Parking Area.
- X-333 – clean pathways from door 11 to 20th Street, and door 2 to 18th Street.
- X-530 – clean from east switch house door to X-530 East Parking Area.
- X-330 – clean pathways from door 1 to 20th Street and Loading Platform Door to 15th Street.
- X-326 – (see X-108E) also clean pathway from door 6 to X-710 west door and Door 4 to X-206K Parking Lot.
- X-108E – clean sidewalks to X-326 North End Door and along 15th Street (by X-158A Shower Trailers) and to X206E Parking Lot.

AREA NO. 6

- X-611 – clean from main southwest door to parking area and X-611E Entrance Door.
- X-6619/X-6614E – clean pathways from main entrances to parking area.
- X-1000 – clean from main east entrance to X-2207A Parking Lot. Clean walkway from south entrance to X-1000 South Parking Lot.

NOTE: Snow throwers/blowers will be used on the sidewalks in this area. Plows will normally not be used.

- X-622- clean main door on east side to parking area.
- X-1007 – clean pathway from east door to X-1107BP.
- XT-847 – clean west main entrance to parking area.

AREA NO. 7

Clean streets Pike Avenue, 7th Street, 10th Street, 12 Street, 15th Street, 16 Street, 18th Street, 20th Street, Mahoning Avenue, and Knox Avenue.

AREA NO. 8

To be cleaned after other Attachment-D areas have been completed.

X-530 – Plow (as needed) and apply sand or grit to track alley and walkways to Nitrogen bottles, switch house entrances, and out building entrances.

Note: ACP and BWCS provide snow/ice removal to their areas.