

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT				1. CONTRACT ID CODE		PAGE 1 OF 2 PAGES	
2. AMENDMENT/MODIFICATION NO. <div style="text-align: right;">M029</div>		3. EFFECTIVE DATE <div style="text-align: center;">11/22/08</div>		4. REQUISITION/PURCHASE REQ. NO. <div style="text-align: center;">N/A</div>		5. PROJECT NO. (If applicable)	
6. ISSUED BY <div style="text-align: right;">CODE</div>				7. ADMINISTERED BY (If other than Item 6) <div style="text-align: right;">CODE</div>			
U. S. Department of Energy DOE-WVDP 10282 Rock Springs Road West Valley, NY 14171-9799							
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) West Valley Environmental Services, LLC 10282 Rock Springs Road West Valley, NY 14171-9799				(X)			
				9A. AMENDMENT OF SOLICITATION NO.			
				9B. DATED (SEE ITEM 11)			
				10A. MODIFICATION OF CONTRACT/ORDER NO. <div style="text-align: center;">DE-AC30-07CC30000</div>			
				X			
				10B. DATED (SEE ITEM 11) <div style="text-align: center;">July 29, 2007</div>			
CODE		FACILITY CODE					

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers ☐ is extended, ☐ is not extended.

Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods:

(a) By completing items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment your desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

**13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS.
IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.**


CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
X	Clause 1.82- FAR 52.243-2 Changes - Cost Reimbursement (Apr 1987) Alternate I (Apr 1984)
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor ☒ is not, ☐ is required to sign this document and return _____ copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

See Page 2

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)	
		Mary Jane Scouten	
15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA	16C. DATE SIGNED
(Signature of person authorized to sign)		 (Signature of Contracting Officer)	11/25/08

- A. The purpose of this Modification (M029) is to specify the time frame within which the Contractor is required to obtain certification of their Earned Value Management System.
- B. Contract Clause H.15, Project Control Systems and Reporting Requirements, Paragraph C is modified to read as shown below:
 - (c) The DOE Contracting Officer Representative (COR) or designated Representative's will conduct a compliance review of the Contractor's proposed project control system to determine if the description and procedures meet the intent of this contract clause. DOE will conduct a review of the Contractor's proposed Earned Value Management System (EVMS) for compliance with ANSI/EIA-748 per DOE Order 413.3A. The contractor shall submit an EVMS Certification Plan to DOE within 30 days of issuance of change order M029, and receive EVMS certification within six months of change order M029.
- C. Page H-18 of the contract is hereby deleted and replaced with the attached page H-18 reflecting the above change.
- D. Section J, Attachment J-I2, List of Documents, Exhibits and Other Attachments, Pages J-13 and J-14 are hereby deleted and replaced with the attached pages.
- E. All other terms and conditions of the contract remain unchanged.

- (1) Attachment 1 to DOE Order 413.3, Program and Project Management for the Acquisition of Capital Assets, October 13, 2000 and its implementing manual, DOE Manual 413.3-1.
 - (2) Integrated Planning, Accountability, and Budgeting System Information Systems (IPABS-IS) Data Requirements, February 16, 1999.
- (b) The Contractor shall provide the Contracting Officer with a detailed written description of the proposed project control system for review and approval within sixty (60) days after award of this contract. Cost effective, graded application of controls will be a critical factor in determining acceptability of the proposed system.
- (c) The DOE Contracting Officer Representative (COR) or designated Representative's will conduct a compliance review of the Contractor's proposed project control system to determine if the description and procedures meet the intent of this contract clause.

DOE will conduct a review of the Contractor's proposed Earned Value Management System (EVMS) for compliance with ANSI/EIA-748 per DOE Order 413.3A. The contractor shall submit an EVMS Certification Plan to DOE within 30 days of issuance of change order M029 and receive EVMS certification within six months of issuance of change order M029.

Baseline Development and Cost Collection

- (a) The Contractor shall develop and submit a baseline consistent with the terms and conditions of this contract and their proposal within sixty (60) days after award. The baseline shall be developed in accordance with DOE Order 413.3 and include all of the scope identified in the Performance Work Statement (PWS). The Work Breakdown Structure (WBS) shall provide the basis for all project control system components, including estimating, scheduling, budgeting, performing, managing, and reporting, as required under this contract. The Contractor shall propose a WBS and dictionary that represents the Performance Work Statement.
- (b) The Contractor shall develop a Risk Management Plan (RMP) that identifies internal and external risks to achieving the project baseline (including those identified in accordance with Section H.2). The RMP will define and analyze risks and provide a quantitative assessment of potential cost and schedule impacts, as well as document what actions have been taken to mitigate potential impacts to scope execution. The Contractor shall provide its assessment of the impact these uncertainties may have on project cost and schedule. If, in the Contractor's opinion, the risk to cost and schedule is significant, the Contractor shall describe its approach to eliminate, avoid, or mitigate the risks. When developing approaches to eliminate, avoid or mitigate risks to cost and schedule, the Contractor shall propose an allocation of risk responsibility to the organization best suited to manage the risk. The RMP shall be updated at least annually.
- (c) Cost estimates shall be integrated with the WBS and use estimating methodologies consistent with DOE Order 413.3. Costs shall be discernable by

SECTION J - LIST OF DOCUMENTS, EXHIBITS AND OTHER ATTACHMENTS DELIVERABLES

Report	Description	Driver	Frequency	DOE contact/phone*	Approval Required
Certification of EVMS System	Earned Value Management System	DOE O 413.3A	6 months after award or date of change order	CO	OECM
	Resource Loaded Integrated Schedule	DOE O 413.3A Change 1, Section H.15	Submitted with Project Baseline Documentation	CO	Approval
	WBS Dictionary	DOE O 413.3A Change 1, Section H.15	Submitted with Project Baseline Documentation	CO	Approval
	Risk Management Plan	DOE O 413.3A Change 1, Section H.15	Initially submitted with proposal, then updated with Project Baseline Documentation, and annually by August 15 th	CO	Approval
	Management, Planning and Control Policies and Procedures	DOE O 413.3A Change 1, Section H.15	Submitted with Project Baseline Documentation	CO	Approval
	Waste Disposition Monthly Plan (by waste type, quantity and destination)	DOE O 413.3A Change 1, Section H.15	Initially submitted with Project Baseline Documentation, then updated monthly no later than 15 days after end of month.	COR	Information
	Staffing Analysis	Section H.15W	Within 60 days of contract award	CO	Approval
66. Project Performance Report	Project performance and financial status, cost and schedule variance by WBS and	DOE O 413.3A Change 1,	Monthly, by the 20 th		CO Information

* To be provided by contract modification. J-14

SECTION J - LIST OF DOCUMENTS, EXHIBITS AND OTHER ATTACHMENTS DELIVERABLES

Report	Description	Driver	Frequency	DOE contact/phone*	Approval Required
					Approval
61. Employee Assistance Program Services Reports	DOE	O 350.1, Change 1	As required by CO		Industrial Relations Specialist and CO Information
62. Adverse EEO Impact Statement	Statement as to the adverse EEO impact resulted from involuntary separations	DOE O 350.1, Change 1	As required		Information
63. Copies of all insurance policies or insurance arrangements	Current copies throughout the contract term	DOE O 350.1, Change 1	As required		Information
WORK PROCESSES					
MANAGEMENT PROCESSES					
64. Transition Plan	A plan describing those activities necessary to be prepared to assume full responsibility for the contract requirements and to ensure an orderly transfer of responsibilities and accountability.	Section B.3	At award		Information
65. Project Baseline Documents	Comprehensive plan to achieve scope, cost and schedule objectives consistent with contract award. Includes the following: Project Execution Plan	DOE O 413.3A Change 1, Section H.15 DOE O 413.3A Change 1, Section H.15	60 days after award Initially submitted with Project Baseline Documentation, then annually by August 15	CO	CO Approval Approval

* To be provided by contract modification. J-13